



Communication Route
Tel: 0392176298
Website: www.nwoya.go.ug
E-Mail: nwoya2010district@gmail.com
In case of any correspondence
on this subject matter
Please quote: CR ___/___



NWOYA DISTRICT LOCAL GOVERNMENT
Office of the Chief Administrative Officer
P. O. Box 1033, Gulu
UGANDA

STATUS UPDATE ON THE IMPLEMENTATION OF LOCAL PBCRG NWOYA DISTRICT 28/06/2024



Akago River Culvert crossing

Nwoya District is participating in the implementation of LoCAL PBCRG. In FY 2023/24, the district planned three major investments to address local climate risks and adaptation. These include the construction of remedy to bottlenecks (culverts) at Akako and Ogonyi river crossing and, the construction of cooking sheds with institutional cookstoves in Pope Paul Secondary School and Lungulu Seed Secondary School. The other investment is the establishment of woodlots in public institutions that included Agung primary, Koch Goma SS, Para primary and Lungulu seed SS and Alele Primary School. The table below shows the major interventions and their status of implementation.

Table below shows the status update of the major interventions.

SN	Priority Investment / Intervention (<i>quantify where applicable</i>)	Planned sub-activities under each Priority Investment / Intervention (<i>quantify where applicable</i>)	Progress made as of 27 th /06/2024	Remarks
1.	Construction of remedy to bottle necks (culverts) at Akako and Ogonyi river crossing	i) Detailed Design, technical specifications and BOQ prepared	Completed the preparation of technical designs for the two spots and BOQ were prepared and	All relevant documents have been shared with MoLG

			submitted to procurement unit.	
		ii) Procurement of Contractor	Completed	Work commenced in December 2023 by the launch.
		iii) Environmental and social screening of project	Project screening completed.	The screening report is attached.
		iv) Construction works (report on the key stages as per design /plan).	Commenced in December 2023. Work at both Ogonyi and Akago river crossing has been completed.	The work has been completed successfully at the two river crossing
		v) Establishment of a project management committee	A Project Implementation committee has been established. and trained	Training report available
2.	Construction of institutional cookstove and cooking shade	i) Detailed design, technical specifications and BOQ prepared	Completed	Technical design reports and BoQs are available for sharing with MoLG.
		ii) Environment and social screening	Completed for the 3 selected secondary schools	Screening report produced.
		iii) Stakeholder engagement and assessment of site	Completed	Report produced
		iv) Procurement of contractor	Completed	Contracts have been awarded and contract agreements have already been signed.
		v) Construction	Construction work commenced in March. Cookstove construction is completed and Lungulu and Pope, VI is underway	The work has been completed. Construction in Kochgoma SS was differed to next FY on account budgetary constraints.
3.	Establishment of woodlots and trees in 5 Public schools in Nwoya	i) Stakeholder engagement with the beneficiary institutions	Completed	
		ii) Environment and social	Completed	Screening

		screening	environmental and social screening of the projects	reports attached
		iii) Procurement of service providers	Completed	Contracts have been awarded and contract agreements have already been signed
		iv) Technical specifications prepared	Completed	The document provided to the Ministry
		v) Planting and management	Ongoing	Planting completed in all the school. Routine management and monitoring taking place. The DFO will continue with overseeing the management of the planted seedlings together with the school management teams.
4	Other activities	i) Train and build the technical capacity of DNRO/PIT to conduct climate risk and vulnerability assessment and Climate Action Planning	Completed	PIT and relevant technical staff trained by MoWE Climate Department. Training report produced.
		ii) Conduct stakeholder engagement to identify climate risks, impacts, vulnerability, and adaptation measures	Completed	Baseline report produced. It covered the 6 climate hotspots in Nwoya.
		iii) Identification and appraisal of investments to address climate risks	Completed. 3 priority investment projects selected	Priority investments were selected and presented to the District technical planning committee and DEC for review and were

			approved by the District Council.
		iv) Conduct a mock performance assessment (PA) review of the program activities.	Completed Internal mock assessment report produced. Assessments results were disseminated to at the district
		v) Conducting joint (technical and political) monitoring	Completed Report produced
		vi) Technical supervision of LoCAL investment	Completed Technical report produced
		vii) Public awareness raising on climate change and adaptation	Completed 2 Radio talk shows held on radio Nwoya FM and Favour FM respectively. Community awareness meeting done. Report produced.
		viii) Dissemination of weather and climate early warning systems to communities	Completed This was done through Agricultural extension staffs at Sub-counties. Report produced
		Developing LALAP and Filling of ACCAF	Completed LALAP and ACCAF Filled and shared with MoLG
		Work plan and budget preparation	Completed For FY 2024/25 was filled and entered in the PBS
		Preparation of Detailed design, technical specifications and BOQ for the new investments	Ongoing Surveys/studies and design being done for investments for FY 2024/25.
		Environment and social	Completed This was done

		screening for the new investments		for all the project sites. Report produced

Below are some of the photos for the different projects/investments/activities.



Akago River before and after construction of the box culvert



Grass planting at Ogonyi (Left) and Akago (Right) for soil stabilization around the culvert



Cookstove at Lungulu Seed Secondary before and after construction



Woodlot and Avenue tree planting



Engagement with the road user committees

Report prepared by:

**Okot Peter Byron
District Natural Resources Officer, Nwoya**